GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

TRIBAL WELFARE DEPARTMENT – Paderu Division SCA Grant-Work Construction of bridge across Local Gedda on the Road from Kodimamidi to Luvvapalli in G.Madugula (M). Visakhapatnam District Estimated Cost of Rs 220.00 Lakhs - Revised administrative sanction accorded for Rs.310.00 Lakhs - Entrustment of additional work of Rs.90.00 Lakhs to the same agency Permission Accorded.

TRIBAL WELFARE (BUDGET-TSP) DEPARTMENT

G.O.Rt.No.4 **Dated:22-12-2023**
Read:

1. Progs.Rc.No.01/2018/DB. D1.07.01.2022 of the District Collector. Visakhapatnam.
2. Procgs.No.1/2018/DB, Dt.05.10.2023 of the District Collector. Alluri Seetaramaraju District
3. From the Engineering-in-Chief. TW Dept.. Vijayawada Lr.Rc.No. DEEII /AEEIII/SCA/Kodimamidi-Luvvapalli, Dt.04.12.2023.

*****

O R D E R :

In the reference read above, The Engineer-in-Chief. (TW) has informed that the work "Construction of bridge across Local Gedda on the road from Kodimamidi to Luvvapalli in G.Madugula (M). Visakhapatnam District have estimated cost at Rs.220.00 Lakhs" was sanctioned under SCA Grant vide reference 1 cited. As per the sanctioned estimate, the Superintendent-Engineer, TW, Visakhapatnam has invited tenders. But, no bidders were participated even in 5th call as per the technically sanctioned estimate. In 6th call, single bidder i.e., M/s V.S.R. Constructions, Nandyal have participated and the tender had been accepted in favour of M/s V.S.R Constructions, Nandyal after obtaining permission from the Government. Accordingly, the work was entrusted to M/s V.S.R. Constructions, Nandyal on tender basis @4.99% excess over ECV with a completion period of 12 months i.e. upto 30.03.2024. Further the District Collector has accorded revised administrative sanction for an amount of Rs.310.00 Lakhs against the original sanction amount of Rs.220.00 Lakhs vide reference 2nd read above, due to certain modifications as per site conditions and increase in GST from 12% to 18% and excess tender percentage etc.,

2 In the ref 3rd read above, the Engineer-in-Chief. [TW] has proposed to entrust the additional items of work costing Rs.90.00 Lakhs from the total revised administrative sanction of Rs.310 Lakhs to the original contractor M/s VSR constructions, Nandyal who has been executing the original work costing of Rs 220.00 Lakhs under the following circumstances

a. If tenders are called for these additional terms of worth Rs 590 Lakhs sanction should be accorded with SOR 23-24 which will be about 20% more than the rates with which the original estimate was sanctioned There will be savings of about 20% on these additiorial items costing of Rs.90 Lakhs to the Government as it is proposed to entrust the work to the agency File No.SOW04-11022/12/2022-TECH SEC-TWED accepted to execute the works with the terms and conditions of original agreement (SOR 21-22).

b. The work is located in the interior agency and Maoist effected area there was no response for the original work up to 6th call. Similar situation may arise and there will be delay in finalisation of tenders. This delay due to calling for tenders and finalisation of tenders can be averted in grounding these additional items and there by completion of work can be ensured by 30.03.2024 if it is entrusted to the same executing agency.

[P.T.O]

c. If it is entrusted on calling tenders again there will be delay in receipt of tenders and also new agency shall be given 6 months more time for execution by the time rainy season will enter and completion of work will be badly delayed. If it is entrusted to the same executing agency the work will be completed by 30.03.2024 as assured by the contractor to whom the original work is executed.

d. The bridge will be put to use by 30.03.2024 before entry of rainy season if it is entrusted to the same agency who is executing the original work.

3. The Government after careful examination of the proposal hereby accord permission to entrust the additional items of work costing of Rs.90.00 Lakhs to the same contractor M/s VSR constructions, Nandyal who is executing original work costing of Rs.220.00 lakhs with same terms and conditions of the original agreement with the same completion period i.e. 30.03.2024 to save delay in entrusting additional quantity of work also minimising the expenditure by allotting the additional items with old schedule of rates instead of present schedule of rates, for early completion of work in the same working season and to bring the bridge into use for tribal people living in the interior pockets of agency well prior to entry of monsoon.

4. The Engineer-in-Chief (TW). Vijayawada shall take necessary action in the matter accordingly

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief Tribal Welfare Vijayawada
The Director of Tribal Welfare. A.P., Vijayawada.
The District Collector. Visakhapatnam
The Project Officer ITDA. Paderu Alluri Seetharamaraju District.
The Superintendent-Engineer. TW. Visakhapatnam.
Copy to:
The OSD to Hon'ble Deputy Chief Minister (TW)
P.S to Secretary (TW)
SF/SC.

//FORWARDED :: BY ORDER//

SECTION OFFICER